

Project Name	Order Number	Scope of Work	Starting Date	Completion Date
Snowdon Substation	4502915749	Stringing and Cabling Stringing and removal of conductors and clamps Decommission existing busbars and hardware. Install 275KV post insulators, lamps and connections Dismantle and remove existing bypass	15/11/2019	TBA
Jupiter Substation	4502915739	Remove and replace thermally underrated equipment. Dismantle and remove temporary existing bypass. Install new Junction Boxes	15/11/2019	TBA
Watershed Substation	4502883046	Dismantle and install equipment. Cabling and stringing of new equipment. Remove, install, and terminate conductor. Excavate, backfill, and compact trenching. Install earthing. Install and splice fibre optic cables	12/08/2019	TBA
Pinotage Substation	4502891130	Cabling and stringing of 2 x 132KV feeders. Erecting new isolators, post insulators, circuit breakers, current transformers, electromagnetic voltage transformers, surge arrestors and cable sealing ends Install earth connections. Cabling on feeder Stringing of feeder bays and overhead earthwires Installation of labels and phasing discs Install and splice fibre optic cables	02/09/2019	01/12/2019
Bloedrivier Substation	45022652690	Delle Breakers Project Demolish and construct new JB and Plug Box Foundations Erect JB's and panels Remove and install jumpers on Breakers. Installation of cabling Installation of earthing Install and splice fibre optic cables	30/01/2018	30/07/2019
Sisimuka Substation	4502579297	Stringing of 88KV equipment Installation of panels and JB's Cabling of 88kv equipment Casting of JB foundations	10/08/2017	30/03/2019
Danskraal Substation	4502577442	275KV Protection Upgrade, Ingagane Feeder 1 Installation of panel and JB Casting of JB Foundation Install and splice fibre optic cables	01/08/2017	30/10/2017
Bloedrivier Substation	4502447727	Protection Upgrade of 275KV bay Installation of panels and JB's Casting of JB foundations Install and splice fibre optic cables	01/11/2016	25/02/2017
Ariadne Substation	4502448458	Cabling and stringing of new 132KV bay. Earthing of equipment Installation of panels and JB's Casting of JB foundations Install and splice fibre optic cables	01/12/2016	24/02/2017
Avon Substation	4502300687	Dismantling of 132KV equipment, isolators Circuit breakers and CT's Installation of new control panels Cabling from JB to panel and JB to equipment Earthing of all new equipment Stringing of 132KV and 400KV equipment Installation of panels and JB's	04/2016	09/2016

Project Name	Order Number	Scope of Work	Starting Date	Completion Date
Incandu Substation	4502300534	Dismantling of 12KV equipment, isolators, circuit breakers and CT's Installation of new control panels Cabling from JB to panel and JB to equipment Earthing of all new equipment Stringing of 132KV and 400KV equipment Extension of 400KV busbar Casting of new JB foundations Casting of plug box foundations Install and splice fibre optic cables	02/2016	12/2016
Avon Substation	4502174192	Cabling and Stringing Earthing of new TRFR 3 Installation of panels and JB's Casting of JB Foundations	06/2015	03/2016
Merapi Substation	4501987192	Cabling, stringing, and earthing of 132 and 275KV TRFR bay. Civil works: Extension of TRFR plinth Building of bund wall Casting of JB foundations	05/2015	12/2016
Normandie Substation	4502191093	132 & 275KV TRFR Cabling and stringing Installation of panels and JB's	02/2015	01/01/2017
Mookodi Substation	4501579470	Dismantling of 66KV, 132KV and 275KV CT's, isolators, and circuit breakers Stringing of 132KV, 275KV and 400KV equipment Installation of control cables Terminations in 132KV, 275KV and 400KV equipment Installation, testing and terminations of all telecontrol cables. Supply and installation of 50x3mm flat copper for earthing of all HV equipment Install and splice fibre optic cables	01/04/2013	01/12/2013
Ferrum Substation	4500310918	Dismantling of 66KV, 132KV and 275KV CT's, isolators, and circuit breakers Stringing of 132KV, 275KV and 400KV equipment Installation of control cables Terminations in 132KV, 275KV and 400KV equipment Installation, testing and terminations of all telecontrol cables. Supply and installation of 50x3mm flat copper for earthing of all HV equipment	01/12/2012	01/06/2013
Lewensaar Substation	4501344670	Dismantling of 66KV, 132KV and 275KV CT's, isolators, and circuit breakers Stringing of 132KV, 275KV and 400KV equipment Installation of control cables Terminations in 132KV, 275KV and 400KV equipment Installation, testing and terminations of all telecontrol cables. Supply and installation of 50x3mm flat copper for earthing of all HV equipment	01/06/2012	30/04/2013
Tanus Bernina Hera Substation	4500258723 4550259599 4550259508	Dismantling of 132KV and 275KV CT's, isolators, and circuit breakers Installation of HV cables from equipment to control room. Remove and replacement of control panels. Stringing and connection of all new HV equipment Earthing of all new HV equipment Installation and termination of all tele control cables	12/01/2010	31/01/2016

<b>Project Name</b>	<b>Order Number</b>	<b>Scope of Work</b>	<b>Starting Date</b>	<b>Completion Date</b>
Poseidon Substation	4500187222	Dismantling of 220KV and 400KV CT's, isolators, and circuit breakers Installing of HV cables from equipment to control room. Remove and replacement of control panels. Stringing and connection of all new HV equipment Earthing of all new HV equipment Installation and termination of all tele control cables	08/2008	11/2009